ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
64	Supply box type fluorescent tube light fitting 4' - 36/40 watts fluorescent tube fitting, made out of M.S sheet and stove enameled with low loss open construction copper wound ferromagnetic ballast, starter, locking type brass contact hilders mounted on double fold type sheet base fully wired for use on 230 Volts A C Supply including fluorescent tube. 1 x 4' - 28 watts - Group 'A' As directed by the engineer in charge								
	Item not operated.						-	**1049.00**	**0.00**
65	Supply of 1440rpm heavy duty eahust fan with bracket blades suitable for operate on 230V 50Hz, AC supply complete. 12" sweep (300 mm) - Group 'A' As directed by the engineer in charge								
	Item not operated.						-	**3873.00**	**0.00**
66	Supplying and fixing regular MCCB distribution Panel confirm to IS 8828, on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing of suitable type capacity MCCB's as an incorner for 3' phase Double door with necessary bus bar completely wired to use on 440volts 3phase 4wire powder coated painting etc., complete with a provision for fixing of single/three phase suitable capacity MCCB/MCB's as outgoings confirm to IS8828. 4 way - Group 'A' As directed by the engineer in charge								
	Item not operated.						-	**7678.00**	**0.00**
67	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and wiring complete as required. 5-32 Amps SP - Group 'A' As directed by the engineer in charge								
	Item not operated.						-	**443.00**	**0.00**
68	Supplying fixing, wiring, earth electrode for grounding conduits IC cutouts and other equipments on the meter borad using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal proportion of soil and charcoal 150 mm all round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia.As directed by the engineer in charge								
	Item not operated.						-	**2691.00**	**0.00**
69	KSRB 15.1.4 – do – Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P W D BCSR 2014-15, P-109 I-15.4)								
	Item not operated.						-	**93.00**	**0.00**
70	Providing and laying plat form using prepolished, water cut / gang saw 40mm thick telephonic Black Granite. laid on existing vertical -supports and fixing in CM 1:3 proportion. Including cutting to required shape, pattern with paper joints, including full rounding for nosing, finished with cement mortar, pointed with colour pigments to match the colour of slab making through jointing with sealant, making holes 25mm x 12mm grooves in joints including curing. As directed by the engineer in charge								
	Item not operated.						-	**3837.00**	**0.00**

Alcon Consulting Engineers (India) Bangalore

10/1/19

10/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
71	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., complete. As directed by the engineer in charge								
	Item not operated.						-	**2882.00**	**0.00**
72	Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification. As directed by the engineer in charge								
	Item not operated.						-	**157.00**	**0.00**
73	KSRB 8.4-3 : Providing and fixing Mangalore tile roofing using first class tiles with necessary special tiles for ridges and hips, teak wood reepers of size 50x25mm and pointed with cement mortar 1:4 over the existing rafters including cost of materials, labour, curing complete as per specifications. Specification No. As directed by the engineer in charge								
	Item not operated.						-	**660.00**	**0.00**
74	Earthwork for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour and HOM of machineries, as per drawing and technical specification.As directed by the engineer in charge								
	Item not operated.						-	**60.00**	**0.00**
75	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. As directed by the engineer in charge								
	Item not operated.						-	**340.00**	**0.00**
76	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 (PWD BCSR 2014-15, P-138 I-19.1)								
	Item not operated.						-	**80.00**	**0.00**

10/1/19

10/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
77	KSRRB M300-54. Construction of embankment with approved material deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of Table 300-2 complete asper specifications.which includes , watering charges & compaction by vibratory roller) MORTH Specification No. As directed by the engineer in charge								
	Item not operated.						-	**71.00**	**0.00**
78	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method. For grading III Material As directed by the engineer in charge								
	Item not operated.						-	**1545.00**	**0.00**
79	KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification As directed by the engineer in charge								
	Item not operated.						-	**1800.00**	**0.00**
80	KSRRB 500-6. Providing and applying primer coat wiyh S.S.bitumen emulsion on prepared surface of granular base such as WBM, WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg/sqm using mechanical means complete as per specifications. MORTH specifications As directed by the engineer in charge								
	Item not operated.						-	**37.00**	**0.00**
81	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant 40 tonne capacity, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, 50 /75mm compacted thickness with 3.3% bitumen but excluding cost of primer / tack coat with lead upto 1km including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH Chapter 5 using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50mm to 75mm) with 3.3% VG-30 Bitumen ,As directed by the engineer in charge								
	Item not operated.						-	**7500.00**	**0.00**
82	KSRRB 500-7. Providing and applying tack coat on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5 As directed by the engineer in charge								
	Item not operated.						-	**19.00**	**0.00**

16/1/19

16/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
83	KSRRB M500-18. Providing and laying semi dense bituminous concrete using crushed aggregate of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 508 coplete in all respects complete as per specifications. using 40-60 TPH capacity H.M.P. with sensor paver grading I (35-40mm) with 4.5% CRMB-55 grade As directed by the engineer in charge								
	Item not operated.						-	10800.00	0.00
84	KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with all lifts & leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table No. 300-2 complete as per specifications (including cost of earth, watering charges & compaction by vibratory roller) MORTH Specification No. 305 As directed by the engineer in charge								
	Item not operated.						-	350.00	0.00
85	KSRRB M300-7.1. Planting permanent hedges including digging of trenches, 60 cm wide and 45 cm deep, refilling the excavated earth mixed with farmyard manure, supplied at the rate of 4.65 cum per 100 metres and supplying and planting hedge plants at 30 cm apart complete as per specifications.A) Planting permanent hedges including digging of trenches MORTH Specification As directed by the engineer in charge								
	Item not operated.						-	85.00	0.00
86	KSRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications. As directed by the engineer in charge								
	Item not operated.						-	27.00	0.00
87	KSRB 15-20.2 : Providing and applying floor painting with ready mix paint in one coats (exluding priming coat) on new concrete / asbestos cement sheet / plastered surfaces brushing to give an even shade after preparing the surface after throughly cleaning oil, dirt, dust other foreign matter and sand papering including cost of materials, labour, complete as per specifications. As directed by the engineer in charge								
	Item not operated.						-	33.00	0.00
88	KSRRB M800-2. Retro-Reflectorised Traffic Signs :- Providing and fixing of retro-reflectorised cautionary, mandatory and informatory sign as per IRC :67 made of high intensity grade sheeting vide clause 800.1.3, fixed over Aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing complete as per specifications. MORTH Specification No.801 (PWD BCSR 2014-15, P-176, I-24.2.5.1) 60 cm x 45 cm rectangular-Type IV As directed by the engineer in charge								
	Item not operated.						-	3200.00	0.00
89	KSRRB M800-7. Painting:-Providing and applying two coats of ready mix paint of approved brand after through cleaning of surface to give an even shade complete as per specifications. MORTH Specification No. 803 (As directed by the engineer in charge								
	Item not operated.						-	57.00	0.00

10/1/19

10/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
90	KSRRB M800-10. Painting new letter and figures of any shade with synthetic enamel paint black or any other approved colour to give an even shade complete as per specifications. ("ii) English and Roman - Hyphen and the like not to be measured and paid for MORTH Specification No. 801 As directed by the engineer in charge								
	Item not operated.						-	**0.50**	**0.00**
91	KSRRB M800-4. Direction and Place Identification Signs with size more than 0.9 sqm Size Board:-Providing and erecting direction and place identification retro- reflectorised sign as per IRC :67 made of high intensity grade sheeting vide clause 800.1.3, fixed over aluminium sheeting, 2 mm thick with area exceeding 0.9 sqm supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm, 2 Nos. firmly fixed to the ground by means of properly designed foundation with M-15 grade cement concrete45 cm x 45 cm x 60 cm, 60 cm below ground level as per approved drawing complete as per specifications. MORTH Specification No.801 (PWD BCSR 2014-15, P-177, I-24.4) Using Type IV sheeting,As directed by the engineer in charge								
	Item not operated.						-	**7190.00**	**0.00**
92	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Specification No. KBS 4.1, 4.6 (P W D BCSR 2014-15, P-14 I-4.19)								
	Item not operated.						-	**476.00**	**0.00**
93	KSRB 4-6.10 Providing and removing centering, shuttering, strutting, propping etc., forchajjas, corbels etc., including edges including cost of all materials, labour complete as per specif icaiton. Specification No. KBS 4.6.2 etc., As directed by the engineer in charge								
	Item not operated.						-	**281.00**	**0.00**
94	Supplying and fixing pressed steel door frames size 125 x 65 mm manufactured from 1.25 mm thick carbon steel or imported steel strips with mitred joints of 90 degree, for door openings and shutters made out of seasoned Honne wood, styles of 30 mm, thick witk lockrail of 160 mm, width top and side rails of 100 mm. width and bottom rails of 250 mm width and panel filling with 12 mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof, vermin proof, heat resistant guaranteed against shrinkage, warpage and such othjer defects for a period of 3 years. This shall be as per approved drawings, specification and direction including cost of conveyance, manufacturing, painting with enamel paint 2 coats over primer coat, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift, loading and unloading etc., complete. The Hollow portion of the frame to be filled with cement concrete 1:2:4 As directed by the engineer in charge								
	Item not operated.						-	**3933.00**	**0.00**

On Consulting Engineers (India) Pvt. Ltd. Bangalore

10/1/19

10/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
95	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick,bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS using aluminium section anodized to 12 - 15 microns As directed by the engineer in charge								
	Item not operated.						-	**4112.00**	**0.00**
96	Providing vitrified tiles 60x60cms of approved make, shade and size for flooring, laid on a bed 12mm thick cement mortar 1:3 mix, flush pointing using white cement using color pigment, including cost of materials, labour, complete as per specifications As directed by the engineer in charge								
	Item not operated.						-	**1173.00**	**0.00**
97	Supplying and wiring adopting loop system in existing PVC Conduit /casing caping using copper PVC insulated multi strand 2x1.5 sqmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existig plastic/gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. As directed by the engineer in charge								
	Item not operated.						-	**153.00**	**0.00**
98	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, culverts, watersupply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil; clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. Specification No. KBS 2.1 (a) / 2.3.5 (P W D BCSR 2014-15, P-5 I-2.3)								
	Item not operated.						-	**183.00**	**0.00**
99	KSRB 5.4-4 : Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:4 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing complete as per specifications. KBS 5.1.13 (P W D BCSR 2014-15, P-23, I-5.13)								
	Item not operated.						-	**5322.00**	**0.00**
100	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons.As directed by the engineer in charge								
	Item not operated.						-	**304.00**	**0.00**

Alcon Consulting Engineers Pvt. Ltd. Bangalore

10/11/19

10/11/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
101	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons. As directed by the engineer in charge								
	Item not operated.						-	327.00	0.00
102	Earthwork excavation for pipeline trenches including depositing on bank upto a lead of 50 mtrs. Including shoring and strutting, danger lighting and using sight rails and boning rods at every 100 mtrs. Wherever necessary as directed in the following strata. By Manual means. In Hard soil As directed by the engineer in charge								
	Item not operated.						-	199.00	0.00
103	Providing and installing at site of work P.V.C. pipes of 6 kg./sqcm 63mm dia including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete. As directed by the engineer in charge								
	Item not operated.						-	119.00	0.00
104	Refilling the basement and pipeline trenches with selected available earth from trench excavation including watering, Consolidation in layers of 15 cm thick including disposing of the surplus earth with a lead of 200 meters. As directed by the engineer in charge								
	Item not operated.						-	65.00	0.00
105	Cleaning of borewells including yield testing of Borewell either using slow or fast Rig for not more than 2 hours at the finali depth with a minimum working of 2 hours continuously with air compressor or suitable pump as per specification including the cost of consumables etc ., complete As directed by the engineer in charge								
	Item not operated.						-	10736.00	0.00
106	Logging/Scanning of Borewell at any depth continuously with the help of logger unit including the cost of transportation charges, crew charges, stationery charges and cost of consumables etc., As directed by the engineer in charge								
	Item not operated.						-	1695.00	0.00
107	Hydrofacturing of 146 mm to 152 mm dia Borewell by using Hydrofacturing Unit using single packer with minimum of two fractures including transportation of unit supporting vehicle, crew charges, cost of consumables and yield testing of Borewell one hour at once before fracturing and the other after fracturing with in a radius of 50 Kms from taluk head quarters including supplying necessary water for fracturing etc., complete.As directed by the engineer in charge								
	Item not operated.						-	13769.00	0.00
108	Yield Testing of Borewell at final depth with a minimum of 10 hours continuously with the help of pump Testing Unit including the cost of transportation charges, crew charges and cost of consumables. As directed by the engineer in charge								
	Item not operated.						-	8539.00	0.00

Alcon Consulting Engineers Pvt. Ltd. Bangalore

10/11/19

8/11/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
109	Providing and fixing heavy duty galvanised iron pipe 50mm dia nominal bore with fittings including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. As directed by the engineer in charge								
	Item not operated.						-	361.00	0.00
110	Supply and delivery at site brand new submersible motor with pumpset texmo / innoval / Lubi / Sabar / Atlanta / Calamal / make suitable for vertical installation in 150 mm dia borewell comprising of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for operation of 6HP/4.5KW 14 stage AC supply fitted with required accessories such as suction, casting suction strainers sand guard Non-Return valve etc., complete. As directed by the engineer in charge								
	Item not operated.						-	37418.00	0.00
111	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap, cable clips with bolt, nuts, valves gauges etc., involved in the job (necessary GI pipe and specials will be supplied by the board at the site free of cost),As directed by the engineer in charge								
	Item not operated.						-	10600.00	0.00
112	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100 Volts as per IS-694:1990 & conforming to GTP of GROUP-A 3C X 2.5 sq.mm As directed by the engineer in charge								
	Item not operated.						-	91.00	0.00
113	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor. As directed by the engineer in charge								
	Item not operated.						-	6978.00	0.00
114	Supplying and fixing polished wood board made of not less than 15mm thick plank on both sides of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs srews 20" X 20" X 2.5" As directed by the engineer in charge								
	Item not operated.						-	320.00	0.00
115	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers. 100Amps As directed by the engineer in charge								
	Item not operated.						-	382.00	0.00
116	Supplying of multi function digital meter with three line back light LCD type display for voltage, Current,Frequency,Power,power factor, KVA, KWH, KVAR suitable for 3 phase 4 wire LT network with IP 64 degree of protection and completely wired as required with communication port and class 0.5s accuracy As directed by the engineer in charge								
	Item not operated.						-	8483.00	0.00

Alcon Consultants (India) Pvt. Ltd. Bangalore

10/1/19

10/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
117	Suppling, fixing,wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit eic., is to be established through GI wire of size as per ISI specification 7.3.3 of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122mm dia As directed by the engineer in charge								
	Item not operated.						-	**2891.00**	**0.00**
118	Supplying of 1.1 KV LT UG cable having aluminium conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part- 1:1988 & confirming to GTP of GROUP-A (P W D ESR 2014-15, P-55 I-7.4.4) 4 core 16 sqmm,As directed by the engineer in charge								
	Item not operated.						-	**149.00**	**0.00**
119	KSRB13-3.6 : Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No.KBS 13.2.14 / 13.6 As directed by the engineer in charge								
	Item not operated.						-	**483.00**	**0.00**
120	KSRB13-4.2 : Making connection of G.I distribution branch with G.I main of 50 to 85mm. and 100 to 150 nominal bore, including cutting and threading the pipes, providing and fixing Tee, nuts, labour for all item of works, testing and HOM of equipments complete as per specifications. As directed by the engineer in charge								
	Item not operated.						-	**793.00**	**0.00**
121	KSRB13-6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. As directed by the engineer in charge								
	Item not operated.						-	**2247.00**	**0.00**
122	KSRB13-7.2-4 : Providing and fixing in position 50mm nominal bore non-return valve vertical type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification As directed by the engineer in charge								
	Item not operated.						-	**1607.00**	**0.00**
123	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. As directed by the engineer in charge								
	Item not operated.						-	**242.00**	**0.00**
124	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification No. KBS 2.1(a) / 2.3.1 As directed by the engineer in charge								
	Item not operated.						-	**153.00**	**0.00**

Mysore Consulting Engineers (P) Ltd. Bangalore

19/1/19

10/1/19

Scanned by CamScanner

ITEM NO	DESCRIPTION OF ITEM	UNIT	NO	LENGTH	WIDTH	DEPTH	QTY	RATE	AMOUNT
125	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick Raw silk / Black pearl granite of width not less than 900 mm granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to match shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specification As directed by the engineer in charge								
	Item not operated.						-	**2602.00**	**0.00**
126	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification As directed by the engineer in charge								
	Item not operated.						-	**147.00**	**0.00**
127	Providing Children Play two Seater Standard Swing Equipment: This swing consist of 2 Nos. seats of solid metal seats powder coated of size-500mmx250mmx16 SWG supported by MS chains of length 1.8 mtrs, each seat is suspended by 1 line of chain. The chains are supported by circular housings with bearing from which the chain is suspended. The main beam is of 50mm MS 'A' Class pipe. Size of MS chain 30mmx20mmx5mm thick, the length of the main beam is 2.40 mtrs and height 2.00 mtrs. The 2 Nos. of cost iron heads. Four footing are in 42mm pipes. All pipes are of ISI grade. All the pipes are painted with two coats of super set paint over a coat of protective zinc chromate yellow oxide including fixing the play equipments in CC 1:2:4 curing etc., complete with all lead, lift, loading, unloading and other incidental charges and as per the drawing and specification and direction of the Engineer in charge of the work.								
	Item not operated.						-	**25440.00**	**0.00**
128	Providing Children Play Standard Spring Duck Equipment: The system consists of an FRP coloured duck rocking on a 10mm dia heavy duty coiled spring including fixing the play equipments in CC 1:2:4 curing etc., complete with all lead, lift, loading, unloading and other incidental charges and as per the drawing and specification and direction of the Engineer in charge of the work.								
	Item not operated.						-	**11766.00**	**0.00**
129	Providing and fixing FRP slide of width 2 ft. and length 9 ft. and height 5 ft. with a platform of 2ft. x 2 ft. Aluminium chequered plate, steps made of G.I. sheet 4" with thread metallic and powdered coated including fixing the play equipments in CC 1:2:4 curing etc., complete with all lead, lift, loading, unloading and other incidental charges and as per the drawing and specification and direction of the Engineer in charge of the work.								
	Item not operated.						-	**41340.00**	**0.00**
130	Providing and spreading of sand, As directed by the engineer in charge								
	Item not operated.						-	**1629.00**	**0.00**
131	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum.KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1 (P W D BCSR 2014-15, P-130, I-17.1)								
	Item not operated.						-	**71.00**	**0.00**
132	KSRRB M100-4.1. Cost of Haulage Excluding Loading and UnloadingMORTH -100/ Chapter 1 Case-I : Surface Road (P W D BCSR 2014-15, P-130, I-17.1)								
	Item not operated.						-	**180.00**	**0.00**

Vision Consulting Engineers (India) Pvt. Ltd. Bangalore

10/11/19

10/11/19

Scanned by CamScanner